




Republic of the Philippines
BUTUAN CITY WATER DISTRICT
 Gov. Jose A. Rosales Ave., Butuan City

MAJOR PROJECTS As Of December 2018
 Engineering Department




Water Supply Improvement/Development Projects					
NAME OF PROJECTS					
Upgrading of Lines	POW Cost	Source of Funds	Date of Implementation	Target Date of Completion	Remarks
1) Pk. 6 & 7 Brgy. Libertad, Butuan City	628,711.94	Admin	December 11, 2017	Suspended effective January 11, 2018 (44.00% completed)	The project was suspended due to right of way problem.
			September 10, 2018 (Resumption)	Suspended effective September 26, 2018 (61.17% completed)	
2) Sta. Lucia, Mahogany	721,271.44	Admin	January 15, 2018	Suspended effective February 16, 2018 (70.00% completed)	Completed
			March 3, 2018 (Resumption)	April 6, 2018	
3) Pk. 5 & 6 Brgy. Pigdaulan	437,700.49	Admin	April 11, 2018	May 23, 2018	Completed
4) Suatan, Brgy. Ambago	453,000.00	Admin	October 8, 2018	October 31, 2018	Completed
Requested Lines	POW Cost	Source of Funds	Date of Implementation	Target Date of Completion	Remarks
1) Pk. 1 Brgy. Taguibo	79,817.00	Admin	February 16, 2018	February 23, 2018	Completed
2) Pk. 8 Brgy. Ambago	36,925.00	Admin	March 19, 2018	March 23, 2018	Completed
3) Pk. 2 Brgy. Libertad	36,425.00	Admin	April 10, 2018	April 11, 2018	Completed
4) Montevilla Subd. Pk. 8 Brgy. Ambago	36,425.00	Admin	August 20, 2018	August 24, 2018	Completed
5) Dalindingan, Brgy. Pinamanculan	36,425.00	Admin	September 27, 2018	October 3, 2018	Completed
6) Badjangan, Brgy. Ampayon	36,325.00	Admin	October 5, 2018	October 10, 2018	Completed
7) Purok 3, Brgy. Bayanihan	43,135.00	Admin	November 14, 2018	November 20, 2018	Completed
NAME OF PROJECTS					
ONGOING PROJECTS					
	POW Cost	Source of Funds	Date of Implementation	Target Date of Completion	Remarks
1) Proposed Perimeter Fence for 1,000 cu.m. Ground Reservoir	4,700,000.00	Admin	December 3, 2018	April 21, 2019	On Going
2) Proposed Installation of Ground reservoir	7,500,000.00	Private Contactor			On Going (Under Contract)

Prepared By:


 GERMANICO P. PACTOL, C.E.
 OIC-Engineering & PAMD

Approved By:


 ANSELMO L. SANG TIAN, CE
 General Manager